

Hampton Roads Bridge Tunnel Expansion Project

MALLORY STREET BRIDGE CONSTRUCTION



The Hampton Roads Bridge-Tunnel Expansion Project is underway covering nearly 10 miles between Settlers Landing Road in Hampton and the I-564 interchange in Norfolk. The construction of a **new Mallory Street Bridge** is part of the HRBT Expansion Project. Construction will happen in stages over two years in order to keep the existing bridge open.

AREAS UNDER CONSTRUCTION IN HAMPTON

Phoebus Shoreline to Settlers Landing Road (see map to the right)



SPECIFIC CHANGES/UPDATES

- The Mallory Street Bridge will be replaced to include off/on ramps
- Widening of I-64 from Phoebus Shoreline to Settlers Landing Road
- Settlers Landing Road off/on ramps to be replaced

STEPS

The Mallory Street Bridge will be constructed in steps beginning April 2021. Throughout the construction process there will be one lane of traffic open in each direction. Motorists should stay alert to new traffic patterns. See page 2 for overview of the sequence of construction with estimated timeline.

CURRENT BRIDGE vs. FUTURE BRIDGE



ABOUT THE HRBT EXPANSION PROJECT

The Hampton Roads Bridge-Tunnel Expansion project is the largest infrastructure project in Virginia's history. This transformative transportation project, expected to be completed by November 2025, will widen the current four-lane segments of the I-64 HRBT corridor in Norfolk and Hampton, and bore new twin tunnels. The expansion will increase capacity, ease major congestion, and enhance travel time reliability.

STAY CONNECTED TO THE PROJECT

- www.HRBTExpansion.org
- 757.858.6776
- HRBTinfo@VDOT.Virginia.gov
- @HRBTExpansion
- HRBTExpansionProject

STEPS

ACTIVITY

Mallory Street Bridge: Construction

Construction Step 1



CONSTRUCTION STEP 1

- Shift northbound and southbound traffic lanes and pedestrian sidewalk to north side of bridge
- Begin demolishing south side of bridge
- Construct widened south side of new bridge

TIMEFRAME: April 2021 – April 2022

Mallory Street Bridge: Construction

Construction Step 2



CONSTRUCTION STEP 2

- Shift northbound and southbound traffic lanes and pedestrian sidewalk to new south side of bridge
- Begin demolishing north side of bridge
- Construct widened north side of bridge

TIMEFRAME: April 2022 – September 2022

Mallory Street Bridge: Construction

Construction Step 3



CONSTRUCTION STEP 3

- New bridge complete - northbound and southbound traffic lanes, turn lane, pedestrian sidewalks, and bike lanes now on the new bridge
- Eastbound off-ramp

TIMEFRAME: September 2022 – December 2022

Mallory Street Bridge: Construction

Construction Step 4



CONSTRUCTION STEP 4

- Westbound on-ramp and off-ramp work
(*minor impact to traffic on Mallory Street Bridge*)

TIMEFRAME: January 2023 – October 2024

Final Configuration of Widened Mallory Street Bridge

- 6' 6" wide sidewalk at north side of bridge
- 5' wide bike lane at north side of bridge
- One southbound traffic lane
- Phased center turn lane
- One northbound traffic lane
- 5' wide bike wide lane at south side of bridge
- 10' wide sidewalk at south side of bridge

